ALASKAN WAY VIADUCT REPLACEMENT PROJECT SCHEDULE
SR 99 Tunnel Program
and
SR Bored Tunnel Projrect RFQ/RFP Development

FTE	Sched	Task		Deliverable required Task Order CL 1	Lead (L)/ Support(S)	Est. Duration in Months	June	July	August	Sept	October Review	Nov. Review	Dec	Jan-10	Feb	March	April	May	June	July	August	Sept	Oct	Nov	Dec	Jan-10
							1	2	3	4			7	8	9	10	11	12	13	14	15	16	17	18	19	20
3	B	CL.01 Project Management			L	18	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	
		CL.02 - Civil Design			L	4	■	■	■	■			■													
3	B	CL.03 - Structural Design			L	4	■	■	■	■			■													
0.5	C	CL.04 Architectural Design			L	4		■		■			■													
		CL.05 - Urban Design			L	4	■	■	■	■			■													
		CL.06 - Tunnel Mechanical Systems Design			L		■	■	■	■			■													
1	B	CL.07-Tunnel and Roadway Electrical Systems Design			L		■	■	■	■			■													
1	C	CL.08 - Traffic Surveillance and Control System Design			L	3		■	■	■			■													
2	A	CL.09 - Geotechnical Data and Analysis (support)			S	6			■	■	■	■	■	■												
2	A	CL.10 - Tunnel Utility Services Design			L	4	■	■	■	■			■													
		CL.11 - Specifications			L	3		■	■	■			■													
2	A	CL.12 - Construction Planning			L	4	■	■	■	■			■													
2	C	CL.13 - Project Visualization			S	18	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■		
1	B	CL.14 - Tunnel Engineering			L	6	■	■	■	■	■	■														
		CL.15 - Cost Estimates			L	6	■	■	■	■	■	■														
1	A	CL.15 - Risk Management planning (program wide support)			S	3	■	■	■			■														
		CL.17 - Plans Preparation			L	4		■	■	■			■													
		CL.18 - RFQ Support			S	2		■																		
			Project Information Memorandum	D	S		■																			
		CL.19 - RFP Preparation				5			■	■	■	■	■			■	■	■	■		■	■	■	■		
4			DB Contract Agreement		S																					
4			Technical Requirements		L		■	■	■	■	■	■	■			■		■		■		■				
			Issue Project Information Memorandum				■																			
			Issue RFQ August 1, 2009						■																	
			Receive SOQ's October 1, 2009							■																
			Shortlist DB Teams 11/1/09								■															
			Issue Draft RFP To DB Teams 11/15/09								■															
			One-on-One Meetings with Shortlisted teams									■	■	■												
			Issue Final RFP To Shorlisted Teams 3/1/2010												■											
			One-on-One Meetings with Shortlisted Teams													■	■	■								
			Issue RFP Addendums																■	■						
			Receive AWV Proposals from DB Teams 9/1/10																			■				
			Review, Score & Select DB Team 12/15/2010																				■	■	■	
			AWV DB Team NTP 1/1/2011																							■